

Pressure test protocol for drinking water pipes, testing with water

Pressure test according to DIN EN 806-4 and the corresponding data sheet of the ZVSHK.

Test report for the MULTITUBO systems drinking water installation.

Building project: _____

Construction phase: _____

Contracting authority / representative: _____

Contractor/ representative: _____

Connectors used with the MULTITUBO systems Alu Multilayer Pipe:

- Metal-Press-Fittings PPSU-Press-Fittings Metal-Push-Fittings PPSU-Push-Fittings
 Welding Fittings Screw-Fittings

- All lines have been closed with metal plugs, caps, blanking washers or blind flanges;
all connections have been visually inspected to ensure that they have been properly installed.
 Vessels, devices and fittings not suitable for the test pressure were separated from the plant/section to be tested.
 The pipe system was professionally flushed with filtered drinking water, completely filled and ventilated.
 The temperature difference between test medium and ambient temperature has been taken into account (difference > 10 K => wait 30 min, then check test pressure), when the test time began.
 The installation must be protected against frost.
 A manometer with a reading accuracy of 100 hPa (0.1 bar) was used.

water temperature: _____ °C, ambient temperature: _____ °C,

Allowed max. operating pressure: _____ bar

Preliminary test / Additional test safety for Metal-Press-Fittings and PPSU-Press-Fittings from dim 16 mm to 32 mm

Slowly increasing the pressure in the pipe system to the **max. test pressure** of **1.5 bar**. **Test duration: 15 min**

Start-date /-time: _____ , _____ , End-time: _____ , Test pressure: _____ bar
Date Time Time

- The piping system is tight (visual inspection)

Main test

Test pressure (accord. to DIN EN 806-4) = 1.1 times allowed max. operating pressure = min. 11 bar

(related to the lowest point of the system)

No pressure drop must be detectable during the **test period of 30 min**.

Start-date /-time: _____ , _____ , End-time: _____ , Test pressure: _____ bar
Date Time Time

- The piping system is tight (visual inspection, no pressure drop detectable at the manometer)

Attestation

Place, date

Signature, company stamp, contractor

Place, date

Signature, company stamp, contracting authority